COMPLETION REPORT

1	Name of the Work	Improvements to roads and drains in 1st to 3rd cross Gatepalya Shettyhalli in ward no.12 Shettyhalli Sub Division.
2	Sanctioned Estimate No. and date	EE/DD/TS/87/2019-20 Dated: 28.08.2020
3	Head of Account which is chargeable	P1878 (Job Code 012-20-000040)
4	Instrument Order No. and date	EE/DD/WO/595/19-20 dated: 28.03.2020
5	Name of Contractor	M/S Technical Manager (West), KRIDL.
6	Work started	28.03.2020
7	Work Completion	18.12.2020
8	Time Stipulated for Completion of Work	90 days
9	Delay in Execution of Work	170 days
10	Measurement recorded in	MB No. 3473/18-19 Page No. 347217
11	Check Measurement of the Asst	
12	Name of the office/official in charge of the work	—
	a) Asst. Eng/Junior Engineer	A.P. Shivakumar, AE
	b) Asst. Executive Engineer	M. Nagesh Murthy, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 55.00 Lakhs	Rs. 54,82,170.23	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Scanned with CamScanner